

# POST DELIVERY INSPECTION & IN-SERVICE WARRANTY FORM

## ADT SCRAPER

Serial No: KS Production No: \_\_\_\_\_

Model No: \_\_\_\_\_



## NOTICE

It is the **DEALER'S** and **OWNER'S** obligation to complete this checklist and return it to K-Tec within 30 days of the in-service date. Failure to do so disqualifies this unit from extending its factory warranty to 3 years.

### POST DELIVERY INSPECTION CHECKLIST

	SHIPPING INSPECTION			DELIVERY INSPECTION			AFTER 10HRS OF USE		
	PASSED	FAILED	CORRECTED	PASSED	FAILED	CORRECTED	PASSED	FAILED	CORRECTED
<b>GENERAL</b>									
Verify cleanliness - power wash	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>			
Check torque markings around machine (1.A)				<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Check all safety guards, decals, reflectors, and lights - Refer to parts manual	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>			
Touch-up paint chips from shipping chains (2.A)	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>			
Cycle each hydraulic function (2.B)	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>						
<b>CUTTING EDGE</b>									
Check for cracks from transportation (2.C)				<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>			
<b>HITCHPOLE</b>									
Manual in holder tube	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>			
Check accumulator nitrogen pre-charge (3.A)	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Check ADT Neck for hydraulic leaks (3.B)	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Check Correct Hydraulic hose couplers are on the correct hydraulic hose assembly	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
All hydraulic couplers remained locked connected to ADT Hitch. (3.C)				<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Grease ball and cup (4.A)	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>				<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
<b>LEFT SIDE</b>									
Check all pins and lock bolts (4.B)	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Check safety pin & block (4.C)	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Check for hydraulic leaks (5.A)	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
<b>REAR</b>									
Check axle block bolts (5.B)	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Check safety lights (5.C)	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Check for hydraulic leaks (6.A)	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Check all pins and lock bolts (6.B)	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Check ejector rollers/slider blocks (6.C)	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
<b>RIGHT SIDE</b>									
Check all pins and lock bolts (7.B)	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Check safety pin & block (7.C)	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Check for hydraulic leaks (8.A)	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
<b>SCRAPER TIRES</b>									
Check Left Tire PSI (7.A)	_____ PSI			_____ PSI			_____ PSI		
Check Left Center Tire PSI (7.A)	_____ PSI			_____ PSI			_____ PSI		
Check Right Center Tire PSI (7.A)	_____ PSI			_____ PSI			_____ PSI		
Check Right Tire PSI (7.A)	_____ PSI			_____ PSI			_____ PSI		

# POST DELIVERY INSPECTION & IN-SERVICE WARRANTY REGISTRATION



## NOTICE

It is the **DEALER'S** and **OWNER'S** obligation to complete this checklist and return it to K-Tec within 30 days of the in-service date. Failure to do so disqualifies this unit from extending its factory warranty to 3 years.

### ARTICULATED DUMP TRUCK

Truck Serial No: \_\_\_\_\_ Truck Model No: \_\_\_\_\_

#### TRACTOR TIRES

Check Rear Tires PSI (Consult ADT Operators Manual for PSI) \_\_\_\_\_  
Check Middle Tires PSI (Consult ADT Operators Manual for PSI) \_\_\_\_\_  
Check Front Tires PSI (Consult ADT Operators Manual for PSI) \_\_\_\_\_

DELIVERY INSPECTION		AFTER 10HRS OF USE	
_____ PSI	_____ PSI	_____ PSI	_____ PSI
_____ PSI	_____ PSI	_____ PSI	_____ PSI
_____ PSI	_____ PSI	_____ PSI	_____ PSI

*\*For optimal scraper use, 35 PSI for rear and middle tires and 40 PSI for front tires is effective on 40 ton trucks\**

#### HYDRAULICS

Begin testing the Ejector making sure to cycle through 3 times. Using operator's preference, set the ejector mode. Refer to ELS Handbook. (2.B) \_\_\_\_\_  
Begin testing the Gate making sure to cycle through 3 times.\* (2.B) \_\_\_\_\_  
Begin testing the Lift making sure to cycle through 3 times.\* (2.B) \_\_\_\_\_

PASSED	FAILED	CORRECTED	PASSED	FAILED	CORRECTED
<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>

*\* Visually inspect for leaks during testing*

#### ELECTRICAL

Make sure that all functions correspond to Joystick Operators Label. (8.B) \_\_\_\_\_  
Check that all 5 sensors are displaying pressure when the scraper is cycled through all functions. (8.C) \_\_\_\_\_  
Verify there are no error messages on the Display. Go to fault diagnostics and check for any faults. (8.D) \_\_\_\_\_

<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>

### DEALER TRAINING CHECKLIST

- |   |   |
|---|---|
| <input type="checkbox"/> Explain Operator's Manual and fill out form on inside cover page | <input type="checkbox"/> Explain service requirements                           |
| <input type="checkbox"/> Review Operating and safety Instructions                         | <input type="checkbox"/> Explain features and adjustments unique to the scraper |
| <input type="checkbox"/> Explain warranty policy  |   |

### IN-SERVICE WARRANTY REGISTRATION

#### DEALER INSPECTION REPORT

- ☐ All Fasteners are Tight
- ☐ Tires at Specified Pressure
- ☐ Hydraulic Components in Good Condition
- ☐ Machine Raises and Lowers Freely
- ☐ Lubricate Machine

#### SAFETY

- ☐ Guards and Shields Installed and Secured
- ☐ Safety Signs Installed and Legible
- ☐ SMV, Reflectors and Lights Clean and Operating
- ☐ Review Operating and Safety Instructions

In Service Date: \_\_\_\_\_

\*I have personally reviewed the items indicated on this checklist as part of my commitment to the customer satisfaction goals of K-Tec Earthmovers Inc. This includes the Operators Manual content, equipment care, adjustments, safe operation and applicable warranty policy.

\*The above equipment and Operator's Manual have been received by me and I have been thoroughly instructed as to care, adjustments, safe operation and applicable warranty policy.

Date: \_\_\_\_\_ Date: \_\_\_\_\_ Date: \_\_\_\_\_

Inspected By Manufacturer: \_\_\_\_\_ Inspected By Seller: \_\_\_\_\_ Inspected By End-User: \_\_\_\_\_

Signature: \_\_\_\_\_ Signature: \_\_\_\_\_ Signature: \_\_\_\_\_

**Submit filled out form via dealer portal, email to [sales@ktec.com](mailto:sales@ktec.com) or fax to 1.204.746.2309**