

POST DELIVERY INSPECTION & IN-SERVICE WARRANTY FORM

DIRECT MOUNT SCRAPER

Serial No: **KS** Production No: _____

Model No: _____



NOTICE

It is the **DEALER'S** and **OWNER'S** obligation to complete this checklist and return it to K-Tec within 30 days of the in-service date. Failure to do so disqualifies this unit from extending its factory warranty to 3 years.

POST DELIVERY INSPECTION CHECKLIST

GENERAL

Verify cleanliness - power wash

Check torque markings around machine (1.A)

Check all safety guards, decals, reflectors, and lights - Refer to parts manual

Touch-up paint chips from shipping chains (2.A)

Cycle each hydraulic function (2.B)

CUTTING EDGE

Check for cracks from transportation (2.C)

HITCHPOLE

Manual in holder tube

Check accumulator nitrogen pre-charge (3.A)

Check to confirm that the hitchpole is securely latched to the hitch

Check hitchpole for hydraulic leaks (3.B)

Check Correct Hydraulic hose couplers are on the correct hydraulic hose assembly (3.C)

Grease knuckle (3.D)

LEFT SIDE

Check all pins and lock bolts (4.A)

Check safety pin & block (4.B)

Check for hydraulic leaks (4.C)

REAR

Check axle block bolts (5.A)

Check safety lights (5.B)

Check for hydraulic leaks (5.C)

Check all pins and lock bolts (6.A)

Check ejector rollers/slider blocks (6.B)

RIGHT SIDE

Check all pins and lock bolts (7.A)

Check safety pin & block (7.B)

Check for hydraulic leaks (7.C)

SCRAPER TIRES

Check Left Tire PSI (6.C)

Check Left Center Tire PSI (6.C)

Check Right Center Tire PSI (6.C)

Check Right Tire PSI (6.C)

	SHIPPING INSPECTION			DELIVERY INSPECTION			AFTER 10HRS OF USE		
	PASSED	FAILED	CORRECTED	PASSED	FAILED	CORRECTED	PASSED	FAILED	CORRECTED
Verify cleanliness - power wash	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>			
Check torque markings around machine (1.A)				<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Check all safety guards, decals, reflectors, and lights - Refer to parts manual	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>			
Touch-up paint chips from shipping chains (2.A)	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>			
Cycle each hydraulic function (2.B)	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>						
Check for cracks from transportation (2.C)				<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>			
Manual in holder tube	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>			
Check accumulator nitrogen pre-charge (3.A)	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Check to confirm that the hitchpole is securely latched to the hitch	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Check hitchpole for hydraulic leaks (3.B)	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Check Correct Hydraulic hose couplers are on the correct hydraulic hose assembly (3.C)	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Grease knuckle (3.D)	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>				<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Check all pins and lock bolts (4.A)	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Check safety pin & block (4.B)	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Check for hydraulic leaks (4.C)	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Check axle block bolts (5.A)	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Check safety lights (5.B)	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Check for hydraulic leaks (5.C)	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Check all pins and lock bolts (6.A)	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Check ejector rollers/slider blocks (6.B)	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Check all pins and lock bolts (7.A)	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Check safety pin & block (7.B)	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Check for hydraulic leaks (7.C)	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>

_____ PSI

_____ PSI

_____ PSI

_____ PSI

_____ PSI

_____ PSI

_____ PSI

_____ PSI

_____ PSI

_____ PSI

_____ PSI

_____ PSI

POST DELIVERY INSPECTION & IN-SERVICE WARRANTY REGISTRATION



NOTICE

It is the **DEALER'S** and **OWNER'S** obligation to complete this checklist and return it to K-Tec within 30 days of the in-service date. Failure to do so disqualifies this unit from extending its factory warranty to 3 years.

TRACTOR

Tractor Serial No: _____ Tractor Model No: _____

TRACTOR TIRES

	DELIVERY INSPECTION	AFTER 10HRS OF USE
Check Left Rear Tires PSI (Consult Tractor Operators Manual for PSI)	____ PSI ____ PSI	____ PSI ____ PSI
Check Right Rear Tires PSI (Consult Tractor Operators Manual for PSI)	____ PSI ____ PSI	____ PSI ____ PSI
Check Left Front Tires PSI (Consult Tractor Operators Manual for PSI)	____ PSI ____ PSI	____ PSI ____ PSI
Check Right Front Tires PSI (Consult Tractor Operators Manual for PSI)	____ PSI ____ PSI	____ PSI ____ PSI

For optimal scraper use, 18-22 PSI for all tires is effective on 400+HP Tractor Tires

HYDRAULICS

	PASSED	FAILED	CORRECTED	PASSED	FAILED	CORRECTED
Ensure cushion ride vent line is hooked up.	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Begin testing the Ejector making sure to cycle through 3 times to remove any air and ensure proper function.*	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Begin testing the Gate making sure to cycle through 3 times to remove any air and ensure proper function.*	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Begin testing the Lift making sure to cycle through 3 times to remove any air and ensure proper function.*	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>

** Visually inspect for leaks during testing*

DEALER TRAINING CHECKLIST

- | | |
|---|---|
| <input type="checkbox"/> Explain Operator's Manual and fill out form on inside cover page | <input type="checkbox"/> Explain service requirements |
| <input type="checkbox"/> Review Operating and safety Instructions | <input type="checkbox"/> Explain features and adjustments unique to the scraper |
| <input type="checkbox"/> Explain warranty policy | |

IN-SERVICE WARRANTY REGISTRATION

DEALER INSPECTION REPORT

- ☐ All Fasteners are Tight
- ☐ Tires at Specified Pressure
- ☐ Hydraulic Components in Good Condition
- ☐ Machine Raises and Lowers Freely
- ☐ Lubricate Machine

SAFETY

- ☐ Guards and Shields Installed and Secured
- ☐ Safety Signs Installed and Legible
- ☐ SMV, Reflectors and Lights Clean and Operating
- ☐ Review Operating and Safety Instructions

In Service Date: _____

*I have personally reviewed the items indicated on this checklist as part of my commitment to the customer satisfaction goals of K-Tec Earthmovers Inc. This includes the Operators Manual content, equipment care, adjustments, safe operation and applicable warranty policy.

*The above equipment and Operator's Manual have been received by me and I have been thoroughly instructed as to care, adjustments, safe operation and applicable warranty policy.

Date: _____ Date: _____ Date: _____

Inspected By Manufacturer: _____ Inspected By Seller: _____ Inspected By End-User: _____

Signature: _____ Signature: _____ Signature: _____

Submit filled out form via dealer portal, email to sales@ktec.com or fax to 1.204.746.2309